Des Lagran	0.1.1.	1															1
Production																	
Project: MCHS Phase A : Exterior mod and second floor reconstruction							Legend and										
Job Captain: Rob						Light Blue: You get to iniput in these cells											
PM: Tonya SR PM: Richard Associate In Charge: Judy Partner In Charge: Eric						Light Yellow: Autogenerated, do not input in this cells											
Design Phase: CD's. Date: 12/5/2009 NOTE: Only Completed							ehind schedu										
TI 1 000/								next production	n deadline								
Chart by: Last rev by:		i i ii ougii oc	3 70	-				osed change									
Last lev by.	12/1//2009						For Direction	s on use, see	Directions tal)							
Identifiers	Production Activity		Not	tes				Bar Chart							•		
Identifiers	1 Toddotton Activity		Notes				Bai Ghart		+ + + + + + + + + + + + + + + + + + + +				+				
						10/29/2009	11/7/2009	11/16/2009	11/25/2009	11/30/09%			12/7/2009	12/14/2009	12/21/2009	12/28/2009	1/4/2010
	Production Phases Li	ne			1	30%		,,		30% Mon			60%	12,11,2000	12/2//2000	12/20/2000	., ., 2010
		Toddollon Fridoco Enic				50,0							30,0				
					1					% complete	Est Hrs	Hrs to Achieve					
										, c c c	Remaining	Next Phase					
											Fr Production						
											Status Tab						
T001	Title Sheet									90%	0.8	2.4					
T002	Drawing Lists - Location	n Plans								50%	4	2.4					
T003	General Notes									75%	2	2.4				_	
T004	Symbols Abbreviations	Notes Special														_	
	Inspections									50%	4	2.4					
T005	Code Information and N	Notes								0%	40	12					
D101	First Floor Demo Plan		Ric	chard: I elim thi	S												
	Building Demolition: Fo	undation Plan										- 0					
DS-100	D. 7. F		Ric	chard: I didn't e	elim this,					30%	16.8	7.2					
DC 404	Building Demolition: Fir	st Floor and			:41= =4=					2007	40.0	7.0					
DS-101	Roof Building Demolition: Se	ations		not a GA dwg. d it does show						30%	16.8	7.2					
DS-200	building Demoillion. Se	CHOIS	job		scope for est					30%	16.8	7.2					
A020.00 (L102	Site Plan		Jub	'	+					30%	11.2	4.8					
	Site Sections and Detail	ile								20%	32						
	Interior Demoliton: First									2070	02	12					
7.001 (2101)	Building to Remain		Ric	chard: I forgot v	vhv vou had												
	J			why note, I thi													
			sho	ow scope of de	mo to bidders,												
			it be	ecomes confus	sing showing												
			den	mo and new on	one dwg												
				en there is so r						25%	12	4.8			2		
A052 (D102)	Interior Demolition: Firs			hard: I added t													
	Building to be Demolish	ned		show scope of													
			st v	wing for bidders	3					20%	12.8	4.8			4		
A053 (D102)	Interior Demolition: Sec	cond Floor	D::														
	Plan			chard: I forgot v why note, I thi													
				wny note, i thi ow scope of de													
				ecomes confus													
				mo and new on													
				en there is so r						20%	12.8	4.8			2		
A054 (D103)	Roof Demolition Plan		VVIIC	11010 10 30 1						30%	11.2	4.8			1		
A101.00	First Floor Plan									30%	28				4		
A102.00	Second Floor Plan									20%	32				8		
	Roof Plan									30%	28	12			4		
	Elevations									10%	36	12		4			
	Elevations									10%	36			4			
	Exterior Wall Details - 1									30%	28						
	Exterior Wall Details - 2			· · · · · · · · · · · · · · · · · · ·	<u> </u>	<u> </u>				30%	28					_	
	Wall Sections and Deta									0%	32				24		
	Roof Details -1 Parap	et Details								30%	28				2		
	Roof Details - 2									30%	28				2	4	
A404	Miscellaneous Details									0%	0						
A701.00 (A70	Interior Partition Details	3								30%	28	12					

A802.00 (A801	RCP Second Floor						25%	30	12			8		
	Furniture Plan Second Floor						15%	34	12			_		
	Finish Schedule						0%	40	12			2	4	
A910	Door Schedules and Details	Richard concurs, we will note all first fl / other existing doors as replace with fire rated as												
		existing doors lack labels.					20%	32	12			4		
	Window Schedule and details						0%	40	12				12	
	Place of Assembly Drawings for Cafeteria						0%	40	12					
Task	Pickup Redmarks Prod Set													
Task	Production for Submission						0%	80	24 0					32
BCC Filing							0%	40	0					
IEH Filing							0%	20	0					
								,	-					
SCA Commen	ts						0%	60	18		4	rah arch only		
Spec														
Draft							0%	40	12					
Final							0%	40	12					
Site Survey														
One person							0%	16	4.8					
Collating info o	n return						0%	4	1.2	2	8			
Management	CD													
	ach Submission						5%	41.8	13.2	0			0	
PM							25%	72	28.8	5.76	1	1	5	5
PM Ass't							25%	144	57.6	11.52	20	5	0	20
Sr PM							25%	72	28.8		5.76	5.76	5.76	5.76
Sr In Charge							25%	72	28.8	5.76	5.76	5.76	5.76	5.76
Partner In Cha	arge						25%	36	14.4	2.88	2.88	2.88	2.88	2.88
	Total Budget Hrs (fr Prod Status)		80 80 80 80							41.68	55.4	87.4	41.4	71.4
1384	Hrs Remaining (fr Prod Status)			Projected Hrs For Phase 320 1479 524.									Hrs For Phase	297.28
	% hrs used to date and per est hrs to achieve next phase								56%	% hrs used to	date and per	est hrs to ach	ieve next phase	43%
	Production Staff Mooded	(tot time / wk less manage	mont)							0.3	0.5	1.7	0.6	0.8