Wk Ahead To Do Only Abrv Rpt

Project: MCHS Phase A : Exterior mod and second floor reconstruction

Job Captain: Rob

PM: Tonya SR PM: Richard Associate In Charge: Judy Partner In Charge: Eric

Design Phase: CD's.
Date: 12/5/2009
Chart by: rah
Last rev by: 12/17/2009

NOTE: Only Completed

Through 60%

Legend and Directions:

Light Blue: You get to iniput in these cells

Light Yellow: Autogenerated, do not input in this cells

Red: Task behind schedule

Orange: Task that needs to be done for next production deadline

Green: Proposed change of some sort For Directions on use, see Directions tab

Identifiers	Production Activity	Notes													
idelitiliei 3	1 Toddollon Activity	140163	1				1	1				1		1	
			12/21/20	9 Tonya	Darshna	Russell	Tot	Diff	12/28/2009	Tonya	Darshna	Russell	Tot	Diff	1/4/201
	Production Phases Line		12/21/20	Jona	Daronna	rtuocon	1.0.		12/20/2000	Tonya	Daronna	rtuccon	1.01	J	17-172011
	1 Toddolloll I Hases Ellie														
			++										<u> </u>		
			++												
AO51 (L101)	Interior Demoliton: First Floor Plan -							+							
A031 (E101)	Building to Remain	Richard: I forgot why you had													
	Building to Remain	the why note, I think reg to													
		show scope of demo to bidders	,												
		it becomes confusing showing	2,												
		demo and new on one dwg			_										
		when there is so much of it		2	2	0.5	2.5	5 0.5					0	0	
A052 (D102)	Interior Demolition: First Floor Plan -	Richard: I added this, we need													
	Building to be Demolished	to show scope of int demo in 1													
		st wing for bidders		4	4	0.5	4.5	5 0.5					0	0	
A053 (D102)	Interior Demolition: Second Floor														
	Plan	Richard: I forgot why you had													
		the why note, I think req to													
		show scope of demo to bidders	s.												
		it becomes confusing showing	,												
		demo and new on one dwg													
		when there is so much of it		2	2	0.5	2.5	5 0.5					0	0	
A054 (D103)	Roof Demolition Plan	when there is so much or it		1	1	0.5							0		
A101.00	First Floor Plan			•	4	0.0		4 0					0		
A101.00 A102.00	Second Floor Plan				8			3 0					0		
	Roof Plan		+		4						-		0		
A103.00								_							
A201.00	Elevations			-	8			3 0					0		
A202.00	Elevations			8	8			3 0					0		
A301.00	Exterior Wall Details - 1							0 0					0		
A302.00	Exterior Wall Details - 2							0 0					0		
A303.00	Wall Sections and Details]]	24	8								0		
A420.00 (A40	Roof Details -1 Parapet Details			2	2			3 1		2			2		
A421.00 (A40	Roof Details - 2			2	2	0.5	2.5	5 0.5	4	4	l l		4	_	
A802.00 (A80	RCP Second Floor			8	8	1		9 1					0	0	
A902.00 (A90	Finish Schedule			2	2	0.5	2.5	5 0.5	4	4	ŀ		4	0	
A910	Door Schedules and Details														
		Richard concurs, we will note													
		all first fl / other existing doors													
		as replace with fire rated as													
		existing doors lack labels.		4	4	1	ı	5 1					0	0	
A920	Window Schedule and details	Chiating doors idolt labels.		'				0 0	12	12			12		
Task	Production for Submission							0 0		12			0		32
Iask	FTOGUCUOTI TOF SUDITIISSION							0 0					0		
D-\B\\3000\200	Anno MCHS\L Admin\B Proj Om\Task Lists\Caron	I on Sets∖Active∖Production Sched-Status-MilesStr	19 217 XISWK AL	ead To Do On	IV Abry Rot		,	0					U		2/17/20093:05

SCA Comments			rah arch only				0	0				0	0	
							0	0				0	0	
Site Survey							0	0				0	0	
One person							0	0				0	0	
Collating info on return							0	0				0	0	
							0	0				0	0	
Management CD						0	0				0	0		
QA Review Each Submission							0	0	0			0	0	
PM			1	1			1	0	5	5		5	0	5
PM Ass't			5			5	5	0	0		0	0	0	20
Sr PM			5				0	0	5			0	0	5
Sr In Charge			5				0	0	5			0	0	5
Partner In Charge			2				0	0	2			0	0	2
					•	•				·	·			

Total Scheduled 101 33 35 23 91 2 39 27 0 0 27 -

Production Staff Needed (tot time / wk less managem	2.1	8.0	0.9	0.5	2.1		0.6	0.6	0.0	0.0 0.6	-0.9
hr sched less sr manager and above	89	33	35	23	91	2	27	27	0	0 27 -	
proj staff availability below sr manager	76	22	22	20	64	(12)	28	28	0	0 28 -	
Diff	-13	-11	-13	-3	-27		1	1	0	0 1	