Wk Ahead To Do Only Abry Rpt

Project: MCHS Phase A : Exterior mod and second floor reconstruction Job Captain: Rob

PM: Tonya SR PM: Richard Associate In Charge: Judy Partner In Charge: Eric

Design Phas	e: CD's.
Date:	12/5/2009
Chart by:	rah
Last rev by:	12/17/2009

NOTE: Only Completed Through 60% Legend and Directions: Light Blue: You get to iniput in these cells Light Yellow: Autogenerated, do not input in this cells Red: Task behind schedule Orange: Task that needs to be done for next production deadline Green: Proposed change of some sort For Directions on use, see Directions tab

Identifiers	Production Activity	Notes													
															1
			12/21/2009	Tonya	Darshna	Russell	Tot	Diff	12/28/2009	Tonya	Darshna	Russell	Tot	Diff	1/4/2010
	Production Phases Line														1
															
															1
															
															1
															i
AO51 (L101)	Interior Demoliton: First Floor Plan -	Disbordy I forget why you had													i i
	Building to Remain	Richard: I forgot why you had													l
		the why note, I think req to													i
		show scope of demo to bidders													i i
		it becomes confusing showing													i i
		demo and new on one dwg													i i
		when there is so much of it	2		2	0.5	2.5	0.5					0	0	l
A052 (D102)	Interior Demolition: First Floor Plan -	Richard: I added this, we need													i i
	Building to be Demolished	to show scope of int demo in 1													l
		st wing for bidders	4	•	4	0.5	4.5	0.5					0	0	l
A053 (D102)	Interior Demolition: Second Floor														l
	Plan	Richard: I forgot why you had													l
		the why note, I think req to													i i
		show scope of demo to bidders,													i i
		it becomes confusing showing													l
		demo and new on one dwg													i i
		when there is so much of it	2		2			0.5					0	-	
A054 (D103)			1		1	0.5							0	-	
A101.00	First Floor Plan		4		•		4						0		
A102.00	Second Floor Plan		8		3		8						0		
A103.00	Roof Plan		4		•		4	-					0	-	
A201.00	Elevations		8		3		8	-					0	-	
A202.00	Elevations		8	8	3		8						0		
A301.00	Exterior Wall Details - 1						0	-					0	-	
A302.00	Exterior Wall Details - 2						0	-					0	-	
A303.00	Wall Sections and Details		24		8								0		
A420.00 (A40	01 Roof Details -1 Parapet Details		2		2		0		2				2		
	D2 Roof Details - 2		2		2				4	4	ļ		4		
	RCP Second Floor		8		8		9						0	-	
) Finish Schedule		2		2	0.5	2.5	0.5	4	4	ŀ		4	0	
A910	Door Schedules and Details														
		Richard concurs, we will note													
		all first fl / other existing doors													
		as replace with fire rated as													
		existing doors lack labels.	4		4	1	5						0		
A920	Window Schedule and details						0	-	12	12	2		12		
Task	Production for Submission						0						0		32
							0	0					0	0	

D:Proj/2009/200930_MCHS\i Admin\B Proj Org\Task List\Cartobn Sets\Active\Production Sched-Status-MilesStn 091217.xisWk Ahead To Do Only Abry Rpt

12/17/20093:05 PM

SCA Comments			rah arch only				0	0					0	0	
							0	0					0	0	
Site Survey							0	0					0	0	
One person							0	0					0	0	
Collating info on	return						0	0					0	0	
							0	0					0	0	
Management CE	D						0	0					0	0	
QA Review Each	h Submission						0	0	0				0	0	
PM			1	1			1	0	5	5			5	0	5
PM Ass't			5			5	5	0	0			0	0	0	20
Sr PM			5				0	0	5				0	0	5
Sr In Charge			5				0	0	5				0	0	5
Partner In Charg	ge		2				0	0	2				0	0	2
		Total Scheduled	101	33	35	23	91	2	39	27	0	0	27	-	

Production Staff Needed (tot time / wk less managem	2.1	0.8	0.9	0.5	2.1		0.6	0.6	0.0	0.0	0.6		-0.9
hr sched less sr manager and above	89	33	35	23	91	2	27	27	0	0	27	-	
proj staff availability below sr manager	76	22	22	20	64	(12)	28	28	0	0	28	-	
Diff	-13	-11	-13	-3	-27		1	1	0	0	1		